

HOCKING COUNTY
FALLS TOWNSHIP
SECTION 21
T-14-N, R-17-W

CENTERLINE & MONUMENT COORDINATE TABLE

STATION/OFFSET (FROM C/L R/W)		PROJECT COORDINATES (SEE SURVEY PARAMETERS)		MONUMENT DESCRIPTION		MONUMENTS TO BE SET DURING CONSTRUCTION	SET BY OTHERS	STATION/OFFSET (FROM C/L R/W)		PROJECT COORDINATES (SEE SURVEY PARAMETERS)		MONUMENT DESCRIPTION		MONUMENTS TO BE SET DURING CONSTRUCTION		SET BY OTHERS			
STATION	OFFSET	NORTHING(ft)	EASTING(ft)	PT #	DESCRIPTION	REF. MON (623 Type A)		STATION	OFFSET	NORTHING(ft)	EASTING(ft)	PT #	DESCRIPTION	MON. ASSY. (623 Type B, Design 3)	MONUMENT, MISC.				
CENTERLINE OF R/W MONUMENTATION - STATE ROUTE 664							623E40500		SR 664 R/W MONUMENTATION (CONTINUED)							623E40520	623E40900		
PT 684+53.98	40.00' RT	316543.169	148243.301	MONP15	CONCRETE REFERENCE MONUMENT SET		1	693+60.00	25.00' LT	317161.833	148404.103	IPS5	ODOT RIGHT OF WAY MONUMENT			1			
PT 684+53.98	20.00' LT	316602.846	148249.514	MONP16	CONCRETE REFERENCE MONUMENT SET		1	694+20.00	60.00' RT	317242.272	148470.091	IPS13	ODOT RIGHT OF WAY MONUMENT			1			
PC 686+69.08	20.00' LT	316580.573	148463.459	MONBXP3	MONUMENT BOX SET		1	694+72.75	.53' LT	317277.028	148397.715	MSPKS8	MAG SPIKE SET			1			
PC 686+69.08	20.00' RT	316540.788	148459.317	MONP1	CONCRETE REFERENCE MONUMENT SET		1	694+75.00	35.00' RT	317288.646	148431.368	IPS14	ODOT RIGHT OF WAY MONUMENT			1			
PT 688+53.73	C/L	316680.428	148562.806	MONBXP2	MONUMENT BOX SET		1	695+58.80	0.11' RT	317360.157	148375.454	MSPKS9	MAG SPIKE SET			1			
693+00.00	40.00' LT	317100.004	148405.595	MONP18	CONCRETE REFERENCE MONUMENT SET		1	695+62.75	35.00' RT	317373.241	148408.037	IPS24	ODOT RIGHT OF WAY MONUMENT			1			
693+00.00	20.00' RT	317115.956	148463.435	MONP17	CONCRETE REFERENCE MONUMENT SET		1	697+00.95	35.00' RT	317506.461	148371.295	IPS1	ODOT RIGHT OF WAY MONUMENT						
PC 697+88.91	25.00' RT	317588.603	148338.268	MONP4	CONCRETE REFERENCE MONUMENT SET	1		697+66.88	42.21' RT	317571.935	148360.716	IPS30	ODOT RIGHT OF WAY MONUMENT						
PC 697+88.91	25.00' LT	317575.309	148290.067	MONP3	CONCRETE REFERENCE MONUMENT SET	1		698+24.64	50.00' RT	317632.232	148350.973	IPS2	ODOT RIGHT OF WAY MONUMENT						
PT 698+94.17	25.00' RT	317691.206	148300.020	MONP6	CONCRETE REFERENCE MONUMENT SET	1		698+60.00	60.00' RT	317671.883	148346.807	IPS20	ODOT RIGHT OF WAY MONUMENT						
PT 698+94.17	25.00' LT	317669.705	148254.878	MONP5	CONCRETE REFERENCE MONUMENT SET	1		698+60.00	50.00' RT	317668.103	148337.548	IPS19	ODOT RIGHT OF WAY MONUMENT	1					
PC 702+90.80	50.00' RT	318060.043	148152.023	MONP8	CONCRETE REFERENCE MONUMENT SET	1		698+93.74	73.93' RT	317711.810	148344.403	IPS21	ODOT RIGHT OF WAY MONUMENT						
PC 702+90.80	50.00' LT	318017.040	148061.742	MONP7	CONCRETE REFERENCE MONUMENT SET	1		699+02.87	50.00' RT	317709.813	148318.848	IPS22	ODOT RIGHT OF WAY MONUMENT						
PT 705+42.49	50.00' LT	318189.013	147917.998	MONP9	CONCRETE REFERENCE MONUMENT SET	1		699+13.36	75.00' LT	317665.532	148201.484	IPS11	ODOT RIGHT OF WAY MONUMENT						
PT 705+42.49	50.00' RT	318270.233	147976.336	MONP10	CONCRETE REFERENCE MONUMENT SET	1		699+24.31	70.57' LT	317677.313	148200.775	IPS10	ODOT RIGHT OF WAY MONUMENT						
708+00.00	30.00' LT	318355.482	147720.519	MONP11	CONCRETE REFERENCE MONUMENT SET	1		699+50.44	40.00' LT	317714.060	148217.136	IPS18	ODOT RIGHT OF WAY MONUMENT						
708+00.00	30.00' RT	318404.214	147755.522	MONP12	CONCRETE REFERENCE MONUMENT SET	1		699+50.44	60.00' LT	317705.460	148199.080	IPS12	ODOT RIGHT OF WAY MONUMENT						
CENTERLINE OF R/W MONUMENTATION - SAUER KRAUT RD									699+79.57	50.00' RT	317779.060	148285.863	IPS31	ODOT RIGHT OF WAY MONUMENT					
544+00.00	20.00' RT	316232.299	148807.744	MONP14	CONCRETE REFERENCE MONUMENT SET		1	PC 702+90.80	40.00' LT	318021.340	148070.770	IPS5	ODOT RIGHT OF WAY MONUMENT	1					
544+00.00	20.00' LT	316213.633	148772.366	MONP13	CONCRETE REFERENCE MONUMENT SET		1	703+14.59	50.00' LT	318036.140	148052.080	IPS23	ODOT RIGHT OF WAY MONUMENT	1					
PI 548+53.87	C/L	316624.388	148578.261	MSPKS5	MAG SPIKE SET		1	703+14.59	75.00' LT	318024.328	148030.046	IPS24	ODOT RIGHT OF WAY MONUMENT						
PI 548+53.87	15.00' LT	316620.400	148563.801	MONBXP1	MONUMENT BOX SET		1	703+32.24	50.00' LT	318050.004	148044.330	IPS26	ODOT RIGHT OF WAY MONUMENT	1					
PI 548+53.87	28.00' RT	316631.832	148605.254	MONP2	CONCRETE REFERENCE MONUMENT SET		1	703+32.24	75.00' LT	318037.421	148022.727	IPS25	ODOT RIGHT OF WAY MONUMENT						
PI 549+12.00	C/L	316680.428	148562.806	MONBXP2	MONUMENT BOX SET		1	704+16.16	50.00' RT	318175.840	148077.819	IPS32	ODOT RIGHT OF WAY MONUMENT						
SR 664 R/W MONUMENTATION									704+74.77	50.00' RT	318222.815	148033.718	IPS33	ODOT RIGHT OF WAY MONUMENT					
683+17.23	30.00' LT	316603.490	148104.732	IPS15	ODOT RIGHT OF WAY MONUMENT		1	706+42.00	70.00' LT	318230.820	147825.511	IPS28	ODOT RIGHT OF WAY MONUMENT						
684+00.00	30.00' LT	316614.971	148192.686	IPS16	ODOT RIGHT OF WAY MONUMENT		1	706+42.00	50.00' LT	318247.064	147837.178	IPS27	ODOT RIGHT OF WAY MONUMENT	1					
684+51.16	8.68' LT	316591.874	148245.478	IPS25	ODOT RIGHT OF WAY MONUMENT		1	706+53.30	70.00' LT	318237.410	147816.337	IPS34	ODOT RIGHT OF WAY MONUMENT						
685+00.00	65.00' RT	316513.538	148286.485	IPS1	ODOT RIGHT OF WAY MONUMENT		1	706+62.00	50.00' RT	318339.951	147879.273	IPS13	ODOT RIGHT OF WAY MONUMENT						
685+88.99	13.53' LT	316582.429	148383.124	MSPKS1	MAG SPIKE SET		1	706+62.00	70.00' LT	318242.488	147809.267	IPS29	ODOT RIGHT OF WAY MONUMENT						
685+88.99	55.00' LT	316623.678	148387.422	IPS17	ODOT RIGHT OF WAY MONUMENT		1	706+62.00	30.00' LT	318274.975	147832.602	IPS17	ODOT RIGHT OF WAY MONUMENT	1					
686+50.00	50.00' RT	316512.925	148437.232	IPS2	ODOT RIGHT OF WAY MONUMENT		1	706+62.00	45.00' RT	318335.890	147876.356	IPS14	ODOT RIGHT OF WAY MONUMENT						
686+97.18	94.12' RT	316469.526	148507.330	IPS3	ODOT RIGHT OF WAY MONUMENT		1	707+60.00	45.00' RT	318393.062	147796.760	IPS15	ODOT RIGHT OF WAY MONUMENT						
687+69.51	55.65' RT	316567.954	148594.067	MSPKS2	MAG SPIKE SET		1	708+50.00	30.00' RT	318433.383	147714.912	IPS16	ODOT RIGHT OF WAY MONUMENT						
687+73.92	68.22' RT	316566.960	148608.561	MSPKS3	MAG SPIKE SET		1	SAUER KRAUT ROAD R/W MONUMENTATION											
687+79.77	89.18' RT	316565.350	148632.023	IPS6	ODOT RIGHT OF WAY MONUMENT		1	542+78.68	C/L	316115.668	148846.667	MSPKS11	MAG SPIKE SET						
687+95.27	21.17' RT	316615.745	148580.501	MSPKS4	MAG SPIKE SET		1	542+80.18	20.00' RT	316126.326	148863.656	IPS26	ODOT RIGHT OF WAY MONUMENT						
687+97.86	72.40' RT	316602.670	148630.174	IPS7	ODOT RIGHT OF WAY MONUMENT		1	543+50.00	20.00' LT	316169.411	148795.698	IPS4	ODOT RIGHT OF WAY MONUMENT						
688+53.73	65.00' RT	316697.709	148625.466	IPS8	ODOT RIGHT OF WAY MONUMENT		1	543+50.00	C/L	316178.744	148813.387	MSPKS10	MAG SPIKE SET						
688+75.00	70.00' LT	316682.324	148489.669	IPS18	ODOT RIGHT OF WAY MONUMENT		1	547+50.00	135.00' LT	316469.526	148507.330	IPS3	ODOT RIGHT OF WAY MONUMENT						
689+37.70	70.00' RT	316779.991	148607.960	IPS9	ODOT RIGHT OF WAY MONUMENT		1	547+76.56	20.00' RT	316565.350	148632.023	IPS6	ODOT RIGHT OF WAY MONUMENT						
689+44.69	.58' LT	316767.964	148538.059	MSPKS6	MAG SPIKE SET		1	547+88.94	C/L	316566.960	148608.561	MSPKS3	MAG SPIKE SET						
689+50.00	25.00' LT	316766.589	148513.109	IPS19	ODOT RIGHT OF WAY MONUMENT		1	547+96.58	12.35' LT	316567.954	148594.067	MSPKS2	MAG SPIKE SET						
691+00.00	70.00' RT	316936.448	148564.810	IPS10	ODOT RIGHT OF WAY MONUMENT		1	548+10.43	35.78' RT	316602.670	148630.175	IPS7	ODOT RIGHT OF WAY MONUMENT						
691+25.00	25.00' LT	316935.291	148466.582	IPS20	ODOT RIGHT OF WAY MONUMENT		1												
691+65.00	60.00' RT	316996.450	148537.888	IPS11	ODOT RIGHT OF WAY MONUMENT		1												
692+00.00	35.00' LT	317004.933	148437.002	IPS21	ODOT RIGHT OF WAY MONUMENT		1												
692+35.00	70.00' LT	317029.368	148393.956	IPS22	ODOT RIGHT OF WAY MONUMENT		1												
692+69.97	2.04' LT	317081.146	148450.172	MSPKS7	MAG SPIKE SET		1												
692+72.17	60.00' RT	317099.763	148509.395	IPS12	ODOT RIGHT OF WAY MONUMENT		1												
693+10.00	70.00' LT	317101.668	148374.016	IPS23	ODOT RIGHT OF WAY MONUMENT		1												
SUBTOTAL						10	39	SUBTOTAL								6	0	6	
QUANTITY CARRIED TO GENERAL SUMMARY						10	39												

NOTE: PRIMARY PROJECT CONTROL SET ARE A 3/4" IRON REBAR WITH A 2" ALUMINUM CAP STAMPED "PRIMARY PROJECT CONTROL" SET
NOTE: ALL ODOT R/W MONUMENTS SET ARE 3/4"x30" IRON REBAR WITH A 2" ALUMINUM CAP STAMPED W/ "ODOT RW, HDR, PS 8262"

CENTERLINE PLAT
EXISTING MONUMENTS TABLE

SUBSET	TOTAL
3	3
DESIGN AGENCY	
COMPASS INFRASTRUCTURE GROUP	
DESIGNER	
ALM	
REVIEWER	
ATJ 09/20/24	
PROJECT ID	
121180	
SUBSET	TOTAL
RW.4	RW.17

HOC-664-13.03

MODEL: Sheet_SurvPt_PAPER SIZE: 34x22 (in.) DATE: 9/19/2024 TIME: 2:40:17 PM USER: amoorman
Z:\Projects\10099-HOC-664-12.74\1181131400-Engineering\RW\Sheets\121180_R003.dgn